

Below is an update on the Sailor Street project.

- Work completed this week:
 - Holtmeier installed the last sanitary manhole in the backyards, east of Sailor Street between 1st and 2nd Streets.. While installing the manhole, we found that the sanitary sewer main was different then what we anticipated. Currently, we are going through the different options for addressing this sanitary sewer line.
 - Installed the temporary water along 2nd Street.
 - The contractor also finished installing the new watermain and sanitary sewer along 3rd Street.

- Work planned for next week:
 - Holtmeier will install sanitary and water services to the homes along 3rd Street.
 - Install the storm sewer along 3rd Street from T.H.169 to Sailor Street
 - Install watermain along Sailor Street from 3rd Street to south of 2nd Street.

- Important Information:
 - We ask that you please have your garbage or recycling bins at the end of your driveway by 7:00 a.m. the day it is supposed to be picked up. This will help the contractor know that garbage and recycling bins need to be moved to side streets. Continue to set your garbage and recycling bins at the end of your driveway. If you haven't done so already, please write or display your house number prominently on your bins so that it can be returned to you.
 - It is very common on these types of projects that area residents (especially children) become quite curious about the work the Contractor is performing. We ask that you please be respectful of and stay well clear of construction zones including construction equipment and materials. Many hazards and dangers exist from heavy machinery, trenches, loose material, confined spaces, etc. and often times are not recognizable by the general public.

If you have any questions about the project, please contact Ben Rosol at 507-236-6357.